

Sizewell A Report – Sept 2019

Prepared: 16 Sept 2019

Safety and compliance

There have been two incidents on site resulting in minor injury (slip and cut wrist). Recent site safety campaigns have included environmental sustainability and transport safety. Personnel from the station are intending to complete a beach clean over the coming weeks.

People

There is currently 170 staff on site, this includes contract supplied workers, and agency supplied workers as well as Magnox staff.

Bradwell update

Personnel associated with demobilisation phase left site at the end of August. Security and the Interim Storage Facility (ISF) teams remain on site. The Sizewell A based management team is fully responsible for all activities at Bradwell. Welfare facilities, storage containers and offices have been left on site for use during the annual maintenance period.

Preparations are ongoing for the annual maintenance at Bradwell which commences on 23rd September 2019 and is forecast to complete in 8 weeks. Approximately 150 routines will be completed using Magnox personnel and our contract partners. The works involves:

- Safestore void entries (C3 and asbestos control conditions)
- Civil inspections
- Asbestos re-inspections (ponds complex and safestores)
- Instrument checks and calibrations
- Crane maintenance and inspections in the ISF

Plant and Structures update

National Grid building - hazard removal and demolition



Progress to date:

- Asbestos strip complete
- Final de-plant internally and externally complete
- Demolition of the structure commenced 11th September 2019.

Ponds Programme update

Since the last update (May 2019) the ponds team continue to make good progress with decommissioning and draining of the Pond: The focus for the team has been:

- Continued de-sludging of the pond using a remote operated vehicle
- The pond level has now been dropped to 1.94m from 6.75m which means the pond has now been drained by 73%
- Removal of the remaining miscellaneous components from the pond floor has also progressed well
- It is anticipated the drain will be completed by November 2019.



Current pond depth

The focus for the ponds team over the next months is:

- Pressure washing the pond walls
- Completing the final sludge removal, drain and clean of Reactor 2 pond
- Completing removal of all items from pond.

Asset Care Projects update

The site continues to work to remove the asbestos hazard at site and this work is on-going this year with a programme of work in place.

Community Relations

Magnox Socio-economic Scheme received an uplift of £35,196 in June bringing the total available across the sites to £1,012,874. As of 5 September 2019, two applications out of the two submitted have been successful and received funding for their projects:

Organisation	Description/outcome	Funding awarded
Kesgrave Kestrels football Club	Supporting U12's Football team with kit and equipment	£903
East Suffolk Council	Developing East Suffolk's food & Drink Sector which will include an event to showcase local producers as well as have business support for new businesses and for those ready to expand.	£4,700

Magnox continues to allocate £6,000/site from the total available for good neighbour applications (up to £1,000). We already have funding for projects committed for this year totalling £461,261 which, including the allocation of £72,000 for the good neighbour applications means that there is currently £551,613 available across the Magnox sites for applications above £1,000.

For good neighbour applications you will only need to complete the first three questions and all applications must complete an end of project report and submit good quality photographs to demonstrate that the money was spent as specified in the application which will in turn secure future funding for the scheme.

Please go to <http://www.magnoxsites.com> or www.magnoxsocioeconomic.com to access the socio- web portal where you can apply for funding.

If you would like to discuss a potential application please contact Haf Morris:
haf.e.morris@magnoxsites.com or tel: 01797 343549.